

Ref No.: BD-CW-SAMCO-ACE-LET-STR-072

27-April-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Submission of Minutes of Meetings – MEP Works (First Fix).

Dear Sir,

With reference to the Minutes of Meetings related to the MEP works (design conflicts / missing information), please find attached the following:

1. Minutes of Meeting No. (1), held at ROYA Office – Sheraton on 15/02/2026
2. Minutes of Meeting No. (2), held at ROYA Office – Sheraton on 05/03/2026
3. Minutes of Meeting No. (3), held at Site on 30/03/2026
4. Minutes of Meeting No. (4), held at Site on 06/04/2026

We would like to highlight the following:

- During the above-referenced meetings, design conflicts and missing information related to the MEP works were discussed, particularly those affecting the execution of First Fix works prior to concrete casting.
- It was instructed during these meetings to proceed with the execution of the First Fix works based on the currently available drawings and details, in order to avoid delays to the project schedule.
- We hereby confirm that our scope of work is limited to the execution of First Fix works in accordance with the issued documents and does not include design review or approval.
- In the event of any lack of information or conflicts that prevent execution or concrete casting, Requests for Information (RFIs) will be submitted in due course to obtain the necessary clarifications.
- The works are being carried out based on the instructions issued during the above-mentioned meetings, while we reserve all our contractual rights with respect to any consequences arising from design conflicts or missing information, including but not limited to time and cost implications.

Kindly take note and proceed accordingly.

Yours sincerely,

Eng./ Mohammed Sami Mohammed

Project Director

SAMCO National Construction



SAMCO DOC				CONSULTANT REPLY			
DOC NO	ITEM NO	SUBMISSION DATE	DESCRIPTION	DOC NO	ITEM NO	REPLY DATE	NOTES
MECH	1	2026-02-15	SAMCO highlighted a discrepancy regarding the sump pit dimensions for the submersible pump, noting that the dimensions indicated in the latest mechanical package differ from the approved structural dimensions that have already been executed at site. PCO requested that a formal Request for Information (RFI) be submitted today to officially address and clarify this discrepancy.			SAMCO submitted the RFI as agreed; SHOP DRAWING HAS BEEN SUBMITTED AND APPROVED	CLOSED ISSUE
MECH	2	2026-02-15	SAMCO highlighted a discrepancy was identified in the dimensions of the two sump pits inside the fire tank as well as the two sump pits of the water tank. It was noted that the dimensions indicated in the latest mechanical package differ from the approved structural package drawings that have already been executed at site. PCO requested that a formal Request for Information (RFI) be submitted today to officially address and clarify this discrepancy.			SAMCO submitted the RFI as agreed; SHOP DRAWING HAS BEEN SUBMITTED AND APPROVED	CLOSED ISSUE
MECH	3	2026-02-15	SAMCO highlighted that the pipe connecting the trench drain to the submersible pump sump pit is currently designed to start with two 45-degree elbows. However, it was proposed that the pipe should continue straight without the two 45-degree elbows at its beginning and it can be coordinated in the site. PCO requested that a formal Request for Information (RFI) be submitted today to officially address and clarify this discrepancy.			SAMCO submitted the RFI as agreed; SHOP DRAWING HAS BEEN SUBMITTED AND APPROVED	CLOSED ISSUE
MECH	4	2026-02-15	SAMCO highlighted that in the latest mechanical pump room package, the crane level shows a conflict with the ramp. However, in the approved structural package, the crane does not indicate any conflict with the ramp and it was further noted that the clear height from the crane hook to the Basement 2 floor level in the structural package is 1500 mm. This clearance does not account for the lifting wires that will be connected between the hook and the pumps. Accordingly, the available clearance will not be sufficient for lowering and installing the pumps properly. PCO noted that the issue will be reviewed and coordinated accordingly.			CONSULTANT APPROVED THAT THE DISTANCE IS MATCHED RFI NO 6 TO CLARIFY THE ISSUE PENDING	CLOSED ISSUE
ELEC	5	2026-02-15	SAMCO highlighted that the sleeves for Electrical, Fire Alarm, and Fuel Tank Supply are not present in the drawings. PCO noted that the issue will be reviewed and coordinated accordingly.			closed issue as per the attachment paper of RFI 5	CLOSED ISSUE
MECH	6	2026-02-15	SAMCO highlighted that the pump room ventilation was not issued as a Revit model; it is only available as a CAD drawing. The heights are not clearly indicated, which may potentially cause clashes with other services. PCO noted that the drawings will be issued for review and coordination.			closed issue as per the attachment paper of RFI 5	CLOSED ISSUE
MECH	7	2026-02-15	SAMCO highlighted the need for the final packages for the pump room and tanking, as there are discrepancies between the latest CAD drawings of the pump room and the Revit model. Additionally, the final packages for the two basements are required for proper coordination. PCO noted that the final packages will be issued accordingly.				CLOSED ISSUE
MECH	8	2026-02-15	SAMCO highlighted the need for the external infrastructure, gas, communications, medium voltage packages, and etc. for coordination and review. ROYA noted that the packages will be issued accordingly.			closed issue as per the attachment paper of RFI 5	CLOSED ISSUE
MECH	9	2026-02-15	OTB PIPE FLANGES FOR TANKS			Revise And Resubmit	CLOSED ISSUE

SAMCO DOC					CONSULTANT REPLY				
	DOC No	ITEM NO.	submission DATE	DESCRIPTION	DOC No	ITEM NO.	REPLY DATE	REPLY	NOTES
12	WIECH MIS 2-REV00	1	2026-02-15	HEBIESH HDPE PIPES			2026-02-23	approved	CLOSED ISSUE
13	WIECH MIS 3-REV00	1	2026-02-15	Seamless Black Steel Pipes			2026-02-23	Revise And Resubmit , DS 1 has been submitted	CLOSED ISSUE
14	WIECH RFI 1	1	2026-02-15	1) Main Sump Pit: As per the final mechanical package, the required sump pit dimensions are: 1.50 m x 1.80 m x 1.50 m However, as per the approved structural package and as constructed on site, the sump pit dimensions are: 2.15 m x 1.88 m x 0.90 m Kindly confirm whether the constructed dimensions (executed under civil scope) are acceptable and sufficient to meet the mechanical requirements.	1	1	2026-03-29	APPROVED	CLOSED ISSUE
15	WIECH RFI 1	2	2026-02-15	2) Two Sump Pits Inside the Domestic Water Tank: As per the latest mechanical package, the required depth is 0.60 m Whereas, as per the approved structural package and executed works on site, the depth is 0.85 m Kindly confirm that the executed depth will not cause any operational or functional issues and is acceptable from the mechanical standpoint	1	2	2026-03-29	APPROVED	CLOSED ISSUE
16	WIECH RFI 1	3	2026-02-15	3) Two Sump Pits Inside the Firefighting Water Tank: As per the latest mechanical package, the required depth is 0.90 m However, as per the approved structural drawings, the constructed depth is 0.80 m Accordingly, we propose to raise the vortex plate level by 10 cm to comply with the mechanical requirement.	1	3	2026-03-29	APPROVED	CLOSED ISSUE
17	WIECH RFI 1	4	2026-02-15	Kindly review and confirm the above proposal to ensure proper system performance and coordination between disciplines 4) Pipe Connection Between Trench Drain and Sump Pit (Submersible Pump): With reference to your previous reply in file no. [BD-CW-SAMCO-PCO-RFI-STR-015-R00], it was stated that the pipe invert level shall be 5 cm above the trench drain concrete level. Based on the above, instead of providing two 45° elbows, the pipe will be installed straight, and the routing can be coordinated on site to suit the approved level.	1	4	2026-03-29	APPROVED	CLOSED ISSUE
18	WIECH RFI 2	1	2026-02-16	Kindly confirm the above approach to proceed accordingly 1) Crane Position & Clearance: As per the latest mechanical package, the crane location is clashing with the ramp. Furthermore, as per the structural design drawings, the crane level is indicated at Level 207.49 m. Based on this levels and dimensions shown on the structural drawings, the measured clear height between the crane hook and the finished floor level of Basement 2 is 1600 mm. Please note that this clearance does not include the additional height required for the lifting wire connecting the hook to the pump lifting point. Accordingly, the available clearance appears insufficient for safely lowering and installing the pumps inside the pump room. Kindly review and advise on the necessary action to ensure proper coordination and safe installation.	1	1	2026-03-18	CONSULTANT APPROVED THAT THE DISTANCE IS MATCHED RFI NO 6 TO CLARIFY THE ISSUE PENDING	CLOSED ISSUE

SAMCO DOC				CONSULTANT REPLY				
DOC NO	ITEM NO	Submission DATE	DESCRIPTION	DOC.No	ITEM NO.	REPLY DATE	REPLY	NOTES
01	MECH	RFI 2	2) Missing Openings & Sleeves Coordination: Kindly provide and confirm the exact locations of the following items to ensure proper coordination and avoid any clashes or rework: -Exhaust duct outlet locations for the pump rooms -Fresh air inlet locations for the pump rooms -Sleeve for the fuel tank feeding line -Electrical sleeves locations -Fire alarm sleeve locations 3) Updated Pump Room Design & Revit Model: We kindly request the latest design for the pump room, as the outlet locations of the vent pipe and drain pipe of the submersible pump have been modified compared to the previous design. Additionally, the latest Revit model corresponding to the most recent package has not been shared with our team. This may significantly impact the room coordination and could potentially result in future clashes if execution proceeds without the updated model and drawings. Kindly provide the latest coordinated design and model to ensure proper alignment between disciplines and avoid any abortive works.	1	2	2026-03-18	Openings will be created after the completion of the structural works by special MEP contractor	CLOSED ISSUE
02	MECH	RFI 2	4) Internal Staircase Coordination Issue: It has been observed that the staircase (inside the pump room) presents a coordination issue. Please note that the crane clearance issue is directly related to the staircase arrangement and is also linked to the final pump selection and installation requirements. Accordingly, we kindly request issuance of the final coordinated package for the pump room (all disciplines) to allow us to proceed based on fully coordinated design.	1	4	2026-03-18	Please note that the pump room dimensions are sufficient and will adequately accommodate the staircase, crane, and pumps.	CLOSED ISSUE
03	MECH	SDW I-REV00	Walls between pump room and 2 tanks. Seamless Black Steel Pipes FLANGES Galvanized Steel Pipes			2026-02-23	approved	CLOSED ISSUE
						2026-02-26	APPROVED	CLOSED ISSUE
						2026-02-26	approved	CLOSED ISSUE
						2026-03-05	APPROVED	CLOSED ISSUE
04	MECH	RFI 3	SAMCO raised several issues related to discrepancies between the mechanical and civil packages. These issues include concerns regarding the sumpit located in Basement 2, as well as conflicts related to the core openings at the slab of Basement 1. In addition, SAMCO highlighted certain issues within the submitted infrastructure package. ROYA responded that RFIs Nos. 3, 4, and 5 should be submitted, and confirmed that responses to these queries will be provided within one week.				SAMCO submitted the RFI as agreed; however, Waiting for reply of RFI 4	CLOSED ISSUE
							AS PER ATTACHED MOM CINDILLY SEE MOM 3	CLOSED ISSUE

SAMCO DOC					CONSULTANT REPLY				
	DOC No	ITEM NO.	Submission DATE	DESCRIPTION	DOC No	ITEM NO.	REPLY DATE	REPLY	NOTES
16	MECH	RFT 3	2026-03-08	1) Sumpit Configuration Discrepancy: As per the approved structural drawings, there are two sumpits located in Basement 2 within the mentioned zone. Sumpit at Axis 20 / Axis BF: No discrepancy has been observed, as the configuration is consistent with the mechanical package in terms of the number of compartments (3 compartments). Sumpit at Axis 25 / Axis BB & GG: As per the approved structural drawings, this sumpit consists of 2 compartments, while according to the mechanical drawings, it consists of 3 compartments. In addition, the overall dimensions of the sumpit differ between the structural approved shopdrawing and mechanical packages. Kindly Clarify which configuration and dimensions shall be followed. 2) Required Sections for Penetrating Pipes: We also kindly request detailed sections or drawings indicating the levels and exact locations of the penetrating pipes, including but not limited to: Inlet pipes to the sand trap Pipes between the sand trap and sumpit Any other related connections Currently, no sections or CAD drawings clearly indicate the required levels for these pipes, and the Revit model does not show these connections. Providing these details is essential to ensure proper coordination and avoid potential clashes during execution.	1	1	2026-04-07	FOLLOW THE STRUCTURE PACKAGE	CLOSED ISSUE
17	MECH	RFT 3	2026-03-08	1) Drain Pipe Core Location at Storage Wall: It has been observed that between Axis [26 and 27] and Axis [BB], the drain pipe serving the last toilet on the right side is currently passing directly through the storage room wall due to the location of the core provided in the slab. Kindly advise whether this core location will be revised or if any modification to the pipe. 2) Inconsistent Distance Between Drain Cores and Back Wall (S-Type Toilets): For the S-type toilets, it has been noted that the distance between the drain pipe core and the rear wall is not consistent across all toilets. Additionally, in some locations, the provided distance (11 cm from the wall) appears to be insufficient for proper fixture installation. Therefore, kindly confirm the required distance between the drain core of each fixture and the rear wall to ensure proper installation and coordination. 3) Information Notes: For your information, it has also been observed that some bathrooms are designed with S-type toilets, while other bathrooms are designed with P-type toilets. Additionally, please note that in some locations, the cores may fall within structural caps These notes raised to ensure proper coordination between the plumbing layout and the architectural/structural disciplines.	1	2	2026-04-07	Any penetrating pipes will be constructed by MEP contractor	CLOSED ISSUE
18	MECH	RFT 4	2026-03-08						PENDING
19	MECH	RFT 4	2026-03-08						PENDING
20	MECH	RFT 4	2026-03-08						PENDING

SAMCO DOC				CONSULTANT REPLY			
DOC NO	ITEM NO.	Submission DATE	DESCRIPTION	DOC NO	ITEM NO.	REPLY DATE	REPLY
			1) Irrigation Line – Level & Location Confirmation: As per the latest infrastructure package, an irrigation line is indicated; however, the exact level and location are not clearly defined. Additionally, it should be noted that this irrigation line was not included in the previously issued mechanical package. Kindly confirm whether the currently indicated location is final and approved, or if it is subject to modification. This clarification is required since the irrigation line location will directly affect the installation of the sleeves / puddle flanges through the water tank walls. Therefore, confirming the final level and location is essential to proceed with the required penetrations and avoid any potential rework.				
MECH	1	2026-03-08		1	1	2026-04-05	special mep contractor as per the attachment paper of RFI 5
			2) Firefighting Line From Pump Room – Diameter & Level Clarification: As per the latest infrastructure package, a firefighting line with a diameter of 315 mm is shown exiting the pump room and passing outside the retaining wall. However, the invert level of this line is not indicated in the drawings. Additionally, this line was not shown in the previously issued mechanical package, where only one 150 mm line was indicated to serve Basement 1, Basement 2, and the buildings above. Therefore, kindly clarify the following: Confirm the required level of the 315 mm firefighting line. Confirm whether this line represents a new addition or a revision to the previous design. Confirm the exact location and requirements for the wall penetration. This clarification is required as it will directly affect the sleeve size and location to be provided in the pump room wall.				
MECH	2	2026-03-08		1	2	2026-04-05	special mep contractor as per the attachment paper of RFI 5
			3) Infrastructure Drainage Pipes – Invert Level Coordination: Regarding the infrastructure drainage lines, it has been observed that the invert levels of some external manholes to which these pipes are intended to connect appear to be higher than the invert levels of the corresponding drainage pipes. This condition may prevent proper gravity flow connection to the manholes. Kindly review and clarify the correct invert levels and connection details. This clarification is essential as it will directly affect the location and level of the sleeves required through the retaining wall.				
MECH	3	2026-03-08		1	3	2026-04-05	special mep contractor as per the attachment paper of RFI 5
			4) Water Supply Line Filling the Tanks – Location & Level Confirmation: Regarding the water supply line filling the two tanks from the infrastructure network, it has been observed that this line was 110 mm in the latest mechanical package. However, in the infrastructure package, this line is indicated with a diameter of 200 mm. Therefore, kindly confirm the exact location and level of this line and also the diameter of the 2 pipes filling the each tank to allow proper coordination and to determine the required sleeves through the retaining wall.				
MECH	4	2026-03-08		1	4	2026-04-05	SAMCO stated that, with regard to the water supply filling line, a shop drawing will be submitted indicating the pipe diameter as clarified in RFI No. (2). The level will also be proposed in the shop drawing to ensure achieving the required storage capacity of 260 m³. Accordingly, the levels of both the overflow puddle flange and the filling pipe will be determined. SDWI-REV01 has been submitted and approved.
							CLOSED ISSUE

SAMCO DOC				CONSULTANT REPLY			
DOC NO	ITEM NO.	SUBMISSION DATE	DESCRIPTION	DOC NO	ITEM NO.	REPLY DATE	NOTES
MECH	RFI 6	2026-03-26	1) Crane Position & Clearance: As per the latest mechanical package received, the pump room floor level is 199.05 m. Considering that the area for lifting, lowering, and handling of the pumps using the crane is located at the SOG of the curb, and the level of the curb is 205.15 m. Accordingly, the vertical distance between the pump room floor level and the curb level is 6.10 m. Furthermore, since the ramp forms the upper boundary of the pump room at this location, the total height of the pump room at this point is 9.335 m. Based on the above, the remaining clear height between the curb level and the ramp is approximately 3.23 m. Considering the dimensions of the pumps attached in your previous response (2.5 m height) and the height of the girder and hook (1.5 m height), the total required vertical clearance will be approximately 4.0 m. It is noted that this required clearance is not achieved				PENDING
MECH	WOW 3	2026-03-30	SAMCO stated that they had submitted RFI No. (6) as a response to RFI No. (2). They clarified that Point No. (2) in the previous response indicated that the crane height was sufficient for handling the pumps; however, this was found to be incorrect based on calculations. After presenting and discussing RFI No. (6), it was confirmed that the current crane height is insufficient for proper handling of the pumps, and that an additional height of approximately 2 to 3 meters is required. ACE responded that a specialized crane designer will be consulted to resolve the issue.				CLOSED ISSUE
MECH	WOW 3	2026-03-30	SAMCO stated that regarding point No. (2) in the consultant's response to RFI No. (2), which instructed them to follow the structural drawings and the openings will be created after the completion of the structural works by special MEP contractor. ACE requested that each discipline be addressed separately. Accordingly, SAMCO highlighted that there is no HVAC design inside the pump room, and that for the HVAC system outside the pump room in the basement, the riser indicated in the structural drawings does not provide sufficient clearance for the installed ductwork. ACE responded that the structural drawings must be followed. Regarding drainage, SAMCO stated that they had submitted RFI No. (4) addressing the clashes and issues within the cores at the slab of Basement 1, and that no response has been received to date. SAMCO also presented and highlighted several of the issues included in RFI No. (4) during the meeting. ACE responded that a meeting will be scheduled at the earliest opportunity between ROVA, ACE, SAMCO, and PCO to resolve the minor issues that can be addressed during the meeting. SAMCO stated that the issued MEP drawings, which are at 50% completion, can be used for construction purposes. ACE clarified that these drawings are considered 50% IFC drawings and confirmed that work can proceed based on them. SAMCO stated that no responses have been received to date regarding RFI No. 3, 4, 5, and				CLOSED ISSUE
MECH	WOW 3	2026-03-30				NOTED	CLOSED ISSUE
MECH	WOW 3	2026-03-30				NOTED	CLOSED ISSUE

SAMCO DOC				CONSULTANT REPLY				NOTES
DOC NO	ITEM NO.	Submission DATE	DESCRIPTION	DOC NO	ITEM NO.	REPLY DATE	REPLY	
MECH	MECH 3	2026-03-30	ACE stated that a meeting will be held between ACE and ROYA to clarify point No. (2) in RFI No. (2), and that an official response will be provided within 48 hours.				NOTED	CLOSED ISSUE
ELEC	EFP 1	2026-04-01	PVC PIPES, FITTING AND ACCESSORIES FOR LIGHTING Based on the issued lighting design, and due to some unclear or missing information within the drawings, we would like to submit the following proposal for your review and consideration. This proposal concerns the lighting arrangement for the staircase located in Basement 2, specifically from Level 205 m up to Level 210 m. Kindly review and provide your feedback and approval, or advise if any modifications are required. (Stair 05 Building B03)	1		2026-04-06	APPROVED	CLOSED ISSUE
ELEC	EFP 1	2026-04-01	SAMCO stated that there is an issue with the staircase lighting, as the package is incomplete, and that both the Single Line Diagram (SLD) and the panel schedule are required to proceed with and complete the works. ROYA instructed that an RFI shall be submitted to address these clarifications and obtain the required information.	1		2026-04-01	Accept where it is logical for the lighting out but to be in the location specified in the attached drawings, the contractor shall submit shop drawing showing the route of the electrical conduits	closed issue
ELEC	MECH 4	2026-04-06					(ELEC-RFI1-REV00) has been submitted,	closed issue
MECH	SDM 1-REV01	2026-04-08	Pump room and 2 tanks puddle flanges and sleeves				approved	CLOSED ISSUE
MECH	SDM 2-REV00	2026-04-11	Builder Work Of Slap Of Basement 01 (210 m) Regarding Staircase No. 05 of Building 03 : According to the electrical design package , panel ELP-3RD-B3 is providing two outgoing Lines : -Line (R5): Supplying staircase lighting from Ground Floor up to Second Floor. -Line (Y5): Supplying staircase lighting from Third Floor up to Sixth Floor. We would like to clarify whether Basement 1 (B1) and Basement 2 (B2) staircase lighting are connected to line (R5). If not, please confirm the panel or line supplying lighting for B1 and B2. Accordingly, we kindly request the updated Single Line Diagram (SLD) and panel diagram in case it is supplied from line (R5) reflecting the above for proper coordination and execution. This clarification is also applicable to the staircase lighting of Buildings (B01), (B02), and (B04).			2026-04-22	WAITING FOR CONSULTANT REPLY	PENDING
ELEC	RFI 1	2026-04-14						PENDING
ELEC	EFP 2	2026-04-16	Based on the issued lighting design, and due to some unclear or missing information within the drawings, we would like to submit the following proposal for your review and consideration. This proposal concerns the lighting arrangement for the staircase located in Basement 2, specifically from Level 205 m up to Level 210 m. Kindly review and provide your feedback and approval, or advise if any modifications are required. (Stair 02 Building B01)	1		2026-04-19	The Submitted proposal is acceptable for level up to +2.10 but for levels higher than we must follow the response that will be given to RFI no BD-CW-SAMCO-PCO-RFI-ELEC-001	closed issue
ELEC	EFP 3	2026-04-16	Based on the issued lighting design, and due to some unclear or missing information within the drawings, we would like to submit the following proposal for your review and consideration. This proposal concerns the lighting arrangement for the staircase located in Basement 2, specifically from Level 205 m up to Level 210 m. Kindly review and provide your feedback and approval, or advise if any modifications are required. (Stair 07 Building B02)	1		2026-04-19	The Submitted proposal is acceptable for level up to +2.10 but for levels higher than we must follow the response that will be given to RFI no BD-CW-SAMCO-PCO-RFI-ELEC-001	closed issue

SAMCO DOC				CONSULTANT REPLY			
DOC NO	ITEM NO.	submission DATE	DESCRIPTION	DOC No	ITEM NO.	REPLY DATE	NOTES
19	MECH MCOM 4	2026-04-06	1 SAMCO stated that, with regard to the water supply filling line, a shop drawing will be submitted indicating the pipe diameter as clarified in RFI No. (2). The level will also be proposed in the shop drawing to ensure achieving the required storage capacity of 260 m³. Accordingly, the levels of both the overflow puddle flange and the filling pipe will be determined. PCO responded that they will refer the submitted shop drawing to the designer for review and will provide feedback accordingly. ROYA approved that SAMCO proceeds with submitting the shop drawing, and that PCO coordinates with the designer for the necessary review and response.				CLOSED ISSUE
20	MECH MCOM 4	2026-04-06	2 SAMCO inquired whether the shop drawing for the builder works at level 210 m should be submitted at this stage or will be done by specialized MEP contractor. ROYA clarified that the shop drawing should proceed as planned, noting that the previous instruction to hold was specifically related to Item No. (2) in RFI No. (2). PCO instructed that the shop drawing shall be submitted in its current status without resolving the existing issues, followed by a revised submission incorporating the proposed solutions. PCO will then refer both submissions to the designer for review and provide the corresponding feedback. SAMCO highlighted that no response has been received yet for RFI No. (3) concerning the sump pits located below Level 205 in the basement, particularly regarding the required levels and the locations of the penetrating pipes.				CLOSED ISSUE
30	MECH MCOM 4	2026-04-06	3 ACE advised to wait for the response to RFI No. (3) until the next progress meeting, scheduled after one week. In the event that no response is received by then, works shall proceed, and the required openings will be executed using core cutting. SAMCO stated that the issues related to the retaining wall have been presented, referring to the response of RFI No. (5), which required the contractor to submit a coordinated shop drawing for all systems.				CLOSED ISSUE
32	MECH MCOM 4	2026-04-06	4 ROYA clarified that the response to RFI No. (5) also included a page indicating that the required openings will be executed by a specialized MEP contractor, at which stage the core openings will be carried out. This page will be shared as a continuation of the response to RFI No. (5).				CLOSED ISSUE
NOTE				The package we have is incomplete. Please send the full package to facilitate the upcoming workflow.			

Ref No.: BD-CW-SAMCO-ACE-LET-STR-072

27-April-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Submission of Minutes of Meetings – MEP Works (First Fix).

Dear Sir,

With reference to the Minutes of Meetings related to the MEP works (design conflicts / missing information), please find attached the following:

1. Minutes of Meeting No. (1), held at ROYA Office – Sheraton on 15/02/2026
2. Minutes of Meeting No. (2), held at ROYA Office – Sheraton on 05/03/2026
3. Minutes of Meeting No. (3), held at Site on 30/03/2026
4. Minutes of Meeting No. (4), held at Site on 06/04/2026

We would like to highlight the following:

- During the above-referenced meetings, design conflicts and missing information related to the MEP works were discussed, particularly those affecting the execution of First Fix works prior to concrete casting.
- It was instructed during these meetings to proceed with the execution of the First Fix works based on the currently available drawings and details, in order to avoid delays to the project schedule.
- We hereby confirm that our scope of work is limited to the execution of First Fix works in accordance with the issued documents and does not include design review or approval.
- In the event of any lack of information or conflicts that prevent execution or concrete casting, Requests for Information (RFIs) will be submitted in due course to obtain the necessary clarifications.
- The works are being carried out based on the instructions issued during the above-mentioned meetings, while we reserve all our contractual rights with respect to any consequences arising from design conflicts or missing information, including but not limited to time and cost implications.

Kindly take note and proceed accordingly.

Yours sincerely,

Eng./ Mohammed Sami Mohammed

Project Director

SAMCO National Construction



SAMCO DOC					CONSULTANT REPLY				
	DOC.No	ITEM NO.	Submission DATE	DESCRIPTION	DOC.No	ITEM NO.	REPLY DATE	REPLY	NOTES
1	MECH	MOM 1	1	2026-02-15	SAMCO highlighted a discrepancy regarding the sump pit dimensions for the submersible pump, noting that the dimensions indicated in the latest mechanical package differ from the approved structural dimensions that have already been executed at site. PCO requested that a formal Request for Information (RFI) be submitted today to officially address and clarify this discrepancy.			SAMCO submitted the RFI as agreed; * SHOP DRAWING HAS BEEN SUBMITTED AND APPROVED	CLOSED ISSUE
2	MECH	MOM 1	2	2026-02-15	SAMCO highlighted a discrepancy was identified in the dimensions of the two sump pits inside the fire tank as well as the two sump pits of the water tank. It was noted that the dimensions indicated in the latest mechanical package differ from the approved structural package drawings that have already been executed at site. PCO requested that a formal Request for Information (RFI) be submitted today to officially address and clarify this discrepancy.			SAMCO submitted the RFI as agreed; * SHOP DRAWING HAS BEEN SUBMITTED AND APPROVED	CLOSED ISSUE
3	MECH	MOM 1	3	2026-02-15	SAMCO highlighted that the pipe connecting the trench drain to the submersible pump sump pit is currently designed to start with two 45-degree elbows. However, it was proposed that the pipe should continue straight without the two 45-degree elbows at its beginning and it can be coordinated in the site. PCO requested that a formal Request for Information (RFI) be submitted today to officially address and clarify this discrepancy.			SAMCO submitted the RFI as agreed; * SHOP DRAWING HAS BEEN SUBMITTED AND APPROVED	CLOSED ISSUE
4	MECH	MOM 1	4	2026-02-15	SAMCO highlighted that in the latest mechanical pump room package, the crane level shows a conflict with the ramp. However, in the approved structural package, the crane does not indicate any conflict with the ramp and it was further noted that the clear height from the crane hook to the Basement 2 floor level in the structural package is 1600 mm. This clearance does not account for the lifting wires that will be connected between the hook and the pumps. Accordingly, the available clearance will not be sufficient for lowering and installing the pumps properly. PCO noted that the issue will be reviewed and coordinated accordingly.			CONSULTANT APPROVED THAT THE DISTANCE IS MATCHED RFI NO 6 TO CLARIFY THE ISSUE PENDING	CLOSED ISSUE
5	ELEC	MOM 1	5	2026-02-15	SAMCO highlighted that the sleeves for Electrical, Fire Alarm, and Fuel Tank Supply are not present in the drawings. PCO noted that the issue will be reviewed and coordinated accordingly.			closed issue as per the attachment paper of RFI 5	CLOSED ISSUE
6	MECH	MOM 1	6	2026-02-15	SAMCO highlighted that the pump room ventilation was not issued as a Revit model; it is only available as a CAD drawing. The heights are not clearly indicated, which may potentially cause clashes with other services. PCO noted that the drawings will be issued for review and coordination.			closed issue as per the attachment paper of RFI 5	CLOSED ISSUE
7	MECH	MOM 1	7	2026-02-15	SAMCO highlighted the need for the final packages for the pump room and tanking, as there are discrepancies between the latest CAD drawings of the pump room and the Revit model. Additionally, the final packages for the two basements are required for proper coordination.				CLOSED ISSUE
8	MECH	MOM 1	8	2026-02-15	PCO noted that the final packages will be issued accordingly. SAMCO highlighted the need for the external infrastructure, gas, communications, medium voltage packages, and etc. for coordination and review.			closed issue as per the attachment paper of RFI 5	CLOSED ISSUE
9	MECH	MS 1-REV00	1	2026-02-15	ROYA noted that the packages will be issued accordingly. OTB PIPE FLANGES FOR TANKS		2026-02-23	Revise And Resubmit	CLOSED ISSUE

SAMCO DOC					CONSULTANT REPLY				
	DOC.No	ITEM NO.	submission DATE	DESCRIPTION	DOC.No	ITEM NO.	REPLY DATE	REPLY	NOTES
10	MECH MS 2-REV00	1	2026-02-15	HEBIESH HDPE PIPES			2026-02-23	approved	CLOSED ISSUE
11	MECH MS 3-REV00	1	2026-02-15	Seamless Black Steel Pipes 1) Main Sump Pit: As per the final mechanical package, the required sump pit dimensions are: 1.50 m x 1.80 m x 1.50 m However, as per the approved structural package and as constructed on site, the sump pit dimensions are: 2.15 m x 1.88 m x 0.90 m Kindly confirm whether the constructed dimensions (executed under civil scope) are acceptable and sufficient to meet the mechanical requirements.			2026-02-23	Revise And Resubmit , DS 1 has been submitted	CLOSED ISSUE
12	MECH RFI 1	1	2026-02-15		1	1	2026-03-29	APPROVED	CLOSED ISSUE
13	MECH RFI 1	2	2026-02-15	2) Two Sump Pits inside the Domestic Water Tank: As per the latest mechanical package, the required depth is 0.60 m Whereas, as per the approved structural package and executed works on site, the depth is 0.85 m Kindly confirm that the executed depth will not cause any operational or functional issues and is acceptable from the mechanical standpoint 3) Two Sump Pits inside the Firefighting Water Tank: As per the latest mechanical package, the required depth is 0.90 m However, as per the approved structural drawings, the constructed depth is 0.80 m Accordingly, we propose to raise the vortex plate level by 10 cm to comply with the mechanical requirement. Kindly review and confirm the above proposal to ensure proper system performance and coordination between disciplines	1	2	2026-03-29	APPROVED	CLOSED ISSUE
14	MECH RFI 1	3	2026-02-15		1	3	2026-03-29	APPROVED	CLOSED ISSUE
15	MECH RFI 1	4	2026-02-15	4) Pipe Connection Between Trench Drain and Sump Pit (Submersible Pump): With reference to your previous reply in file no. [BD-CW-SAMCO-PCO-RFI-STR-015-R00], it was stated that the pipe invert level shall be 5 cm above the trench drain concrete level. Based on the above, instead of providing two 45° elbows, the pipe will be installed straight, and the routing can be coordinated on site to suit the approved level. Kindly confirm the above approach to proceed accordingly	1	4	2026-03-29	APPROVED	CLOSED ISSUE
16	MECH RFI 2	1	2026-02-16	1) Crane Position & Clearance: As per the latest mechanical package, the crane location is clashing with the ramp. Furthermore, as per the structural design drawings, the crane level is indicated at Level 207.49 m. Based on this levels and dimensions shown on the structural drawings, the measured clear height between the crane hook and the finished floor level of Basement 2 is 1600 mm. Please note that this clearance does not include the additional height required for the lifting wire connecting the hook to the pump lifting point. Accordingly, the available clearance appears insufficient for safely lowering and installing the pumps inside the pump room. Kindly review and advise on the necessary action to ensure proper coordination and safe installation.	1	1	2026-03-18	CONSULTANT APPROVED THAT THE DISTANCE IS MATCHED RFI NO 6 TO CLARIFY THE ISSUE PENDING	CLOSED ISSUE

SAMCO DOC					CONSULTANT REPLY				
	DOC.No	ITEM NO.	submission DATE	DESCRIPTION	DOC.No	ITEM NO.	REPLY DATE	REPLY	NOTES
17	MECH	RFI 2	2026-02-16	2) Missing Openings & Sleeves Coordination: Kindly provide and confirm the exact locations of the following items to ensure proper coordination and avoid any clashes or rework: -Exhaust duct outlet locations for the pump rooms -Fresh air duct inlet locations for the pump rooms -Sleeve for the fuel tank feeding line -Electrical sleeves locations -Fire alarm sleeve locations Marked-up drawings reflecting the confirmed locations would be highly appreciated. 3) Updated Pump Room Design & Revit Model: We kindly request the latest design for the pump room, as the outlet locations of the vent pipe and drain pipe of the submersible pump have been modified compared to the previous design. Additionally, the latest Revit model corresponding to the most recent package has not been shared with our team. This may significantly impact the room coordination and could potentially result in future clashes if execution proceeds without the updated model and drawings. Kindly provide the latest coordinated design and model to ensure proper alignment between disciplines and avoid any abortive works.	1	2	2026-03-18	Openings will be created after the completion of the structural works by special MEP contractor	CLOSED ISSUE
18	MECH	RFI 2	2026-02-16	4) Internal Staircase Coordination Issue: It has been observed that the staircase (inside the pump room) presents a coordination issue. Please note that the crane clearance issue is directly related to the staircase arrangement and is also linked to the final pump selection and installation requirements. Accordingly, we kindly request issuance of the final coordinated package for the pump room (all disciplines) to allow us to proceed based on fully coordinated design.	1	3	2026-03-18	Kindly note that the pump room dimensions are adequate and approved, and you are instructed to proceed accordingly without any changes.	CLOSED ISSUE
19	MECH	RFI 2	2026-02-16	4) Internal Staircase Coordination Issue: It has been observed that the staircase (inside the pump room) presents a coordination issue. Please note that the crane clearance issue is directly related to the staircase arrangement and is also linked to the final pump selection and installation requirements. Accordingly, we kindly request issuance of the final coordinated package for the pump room (all disciplines) to allow us to proceed based on fully coordinated design.	1	4	2026-03-18	Please note that the pump room dimensions are sufficient and will adequately accommodate the staircase, crane, and pumps.	CLOSED ISSUE
20	MECH	SDW1-REV00	2026-02-17	Walls between pump room and 2 tanks.			2026-02-23	approved	CLOSED ISSUE
21	MECH	DS 1	2026-02-24	Seamless Black Steel Pipes			2026-02-26	APPROVED	CLOSED ISSUE
22	MECH	MS 1-REV01	2026-02-24	FLANGES			2026-02-26	approved	CLOSED ISSUE
23	MECH	DS 2	2026-03-04	Galvanized Steel Pipes			2026-03-05	APPROVED	CLOSED ISSUE
24	MECH	MOM 2	2026-03-05	SAMCO raised several issues related to discrepancies between the mechanical and civil packages. These issues include concerns regarding the sumpit located in Basement 2, as well as conflicts related to the core openings at the slab of Basement 1. In addition, SAMCO highlighted certain issues within the submitted infrastructure package. ROYA responded that RFIs Nos. 3, 4, and 5 should be submitted, and confirmed that responses to these queries will be provided within one week.				SAMCO submitted the RFI as agreed; however, Waiting for reply of RFI 4	CLOSED ISSUE
25	MECH	DS 3	2026-03-08	Minutes Of Meeting No.01(15-02-2026)				AS PER ATTACHED MOM CINDELLY SEE MOM 3	CLOSED ISSUE

SAMCO DOC					CONSULTANT REPLY				NOTES
	DOC.No	ITEM NO.	submission DATE	DESCRIPTION	DOC.No	ITEM NO.	REPLY DATE	REPLY	
26	MECH	RFI 3	1 2026-03-08	1) Sumpit Configuration Discrepancy: As per the approved structural drawings, there are two sumpits located in Basement 2 within the mentioned zone. Sumpit at Axis 20 / Axis BF: No discrepancy has been observed, as the configuration is consistent with the mechanical package in terms of the number of compartments (3 compartments). Sumpit at Axis 25 / Axis BB & GG: As per the approved structural drawings, this sumpit consists of 2 compartments, while according to the mechanical drawings, it consists of 3 compartments. In addition, the overall dimensions of the sumpit differ between the structural approved shopdrawing and mechanical packages. Kindly Clarify which configuration and dimensions shall be followed. 2) Required Sections for Penetrating Pipes: We also kindly request detailed sections or drawings indicating the levels and exact locations of the penetrating pipes, including but not limited to: Inlet pipes to the sand trap Pipes between the sand trap and sumpit Any other related connections Currently, no sections or CAD drawings clearly indicate the required levels for these pipes, and the Revit model does not show these connections. Providing these details is essential to ensure proper coordination and avoid potential clashes during execution.	1	1	2026-04-07	FOLLOW THE STRUCTURE PACKAGE	CLOSED ISSUE
27	MECH	RFI 3	2 2026-03-08			2	2026-04-07	Any penetrating pipes will be constructed by MEP contractor	CLOSED ISSUE
28	MECH	RFI 4	1 2026-03-08	1) Drain Pipe Core Location at Storage Wall: It has been observed that between Axis [26 and 27] and Axis [BB], the drain pipe serving the last toilet on the right side is currently passing directly through the storage room wall due to the location of the core provided in the slab. Kindly advise whether this core location will be revised or if any modification to the pipe.					PENDING
29	MECH	RFI 4	2 2026-03-08	2) Inconsistent Distance Between Drain Cores and Back Wall (S-Type Toilets): For the S-type toilets, it has been noted that the distance between the drain pipe core and the rear wall is not consistent across all toilets. Additionally, in some locations, the provided distance (11 cm from the wall) appears to be insufficient for proper fixture installation. Therefore, kindly confirm the required distance between the drain core of each fixture and the rear wall to ensure proper installation and coordination.					PENDING
30	MECH	RFI 4	3 2026-03-08	3) Information Notes: For your information, it has also been observed that some bathrooms are designed with S-type toilets, while other bathrooms are designed with P-type toilets. Additionally, please note that in some locations, the cores may fall within structural caps These notes raised to ensure proper coordination between the plumbing layout and the architectural/structural disciplines.					PENDING

SAMCO DOC					CONSULTANT REPLY				
	DOC.No	ITEM NO.	Submission DATE	DESCRIPTION	DOC.No	ITEM NO.	REPLY DATE	REPLY	NOTES
31	MECH	RFI 5	1 2026-03-08	1) Irrigation Line – Level & Location Confirmation: As per the latest infrastructure package, an irrigation line is indicated; however, the exact level and location are not clearly defined. Additionally, it should be noted that this irrigation line was not included in the previously issued mechanical package. Kindly confirm whether the currently indicated location is final and approved, or if it is subject to modification. This clarification is required since the irrigation line location will directly affect the installation of the sleeves / puddle flanges through the water tank walls. Therefore, confirming the final level and location is essential to proceed with the required penetrations and avoid any potential rework. 2) Firefighting Line from Pump Room – Diameter & Level Clarification: As per the latest infrastructure package, a firefighting line with a diameter of 315 mm is shown exiting the pump room and passing outside the retaining wall. However, the invert level of this line is not indicated in the drawings. Additionally, this line was not shown in the previously issued mechanical package, where only one 150 mm line was indicated to serve Basement 1, Basement 2, and the buildings above. Therefore, kindly clarify the following: Confirm the required level of the 315 mm firefighting line. Confirm whether this line represents a new addition or a revision to the previous design. Confirm the exact location and requirements for the wall penetration. This clarification is required as it will directly affect the sleeve size and location to be provided in the pump room wall.	1	1	2026-04-05	special mep contractor as per the attachment paper of RFI 5	CLOSED ISSUE
32	MECH	RFI 5	2 2026-03-08	3) Infrastructure Drainage Pipes – Invert Level Coordination: Regarding the infrastructure drainage lines, it has been observed that the invert levels of some external manholes to which these pipes are intended to connect appear to be higher than the invert levels of the corresponding drainage pipes. This condition may prevent proper gravity flow connection to the manholes. Kindly review and clarify the correct invert levels and connection details. This clarification is essential as it will directly affect the location and level of the sleeves required through the retaining wall.	1	2	2026-04-05	special mep contractor as per the attachment paper of RFI 5	CLOSED ISSUE
33	MECH	RFI 5	3 2026-03-08	4) Water Supply Line Filling the Tanks – Location & Level Confirmation: Regarding the water supply line filling the two tanks from the infrastructure network, it has been observed that this line was 110 mm in the latest mechanical package. However, in the infrastructure package, this line is indicated with a diameter of 200 mm. Therefore, kindly confirm the exact location and level of this line and also the diameter of the 2 pipes filling the each tank to allow proper coordination and to determine the required sleeves through the retaining wall.	1	3	2026-04-05	special mep contractor as per the attachment paper of RFI 5	CLOSED ISSUE
34	MECH	RFI 5	4 2026-03-08		1	4	2026-04-05	SAMCO stated that, with regard to the water supply filling line, a shop drawing will be submitted indicating the pipe diameter as clarified in RFI No. (2). The level will also be proposed in the shop drawing to ensure achieving the required storage capacity of 260 m³. Accordingly, the levels of both the overflow puddle flange and the filling pipe will be determined.SDW1-REV01 has been submitted and approved.	CLOSED ISSUE

SAMCO DOC					CONSULTANT REPLY				
	DOC.No	ITEM NO.	submission DATE	DESCRIPTION	DOC.No	ITEM NO.	REPLY DATE	REPLY	NOTES
35	MECH	RFI 6	2026-03-26	1) Crane Position & Clearance: As per the latest mechanical package received, the pump room floor level is 199.05 m. Considering that the area for lifting, lowering, and handling of the pumps using the crane is located at the SOG of the curb, and the level of the curb is 205.15 m. Accordingly, the vertical distance between the pump room floor level and the curb level is 6.10 m. Furthermore, since the ramp forms the upper boundary of the pump room at this location, the total height of the pump room at this point is 9.335 m. Based on the above, the remaining clear height between the curb level and the ramp is approximately 3.23 m. Considering the dimensions of the pumps attached in your previous response (2.5 m height) and the height of the girder and hook (1.5 m height), the total required vertical clearance will be approximately 4.0 m. It is noted that this required clearance is not achieved					PENDING
36	MECH	MOM 3	2026-03-30	SAMCO stated that they had submitted RFI No. (6) as a response to RFI No. (2). They clarified that Point No. (2) in the previous response indicated that the crane height was sufficient for handling the pumps; however, this was found to be incorrect based on calculations. After presenting and discussing RFI No. (6), it was confirmed that the current crane height is insufficient for proper handling of the pumps, and that an additional height of approximately 2 to 3 meters is required. ACE responded that a specialized crane designer will be consulted to resolve the issue.				SAMCO still insists that this increase is not enough and submit RFI 6	CLOSED ISSUE
37	MECH	MOM 3	2026-03-30	SAMCO stated that regarding point No. (2) in the consultant's response to RFI No. (2), which instructed them to follow the structural drawings and the openings will be created after the completion of the structural works by special MEP contractor. ACE requested that each discipline be addressed separately. Accordingly, SAMCO highlighted that there is no HVAC design inside the pump room, and that for the HVAC system outside the pump room in the basement, the riser indicated in the structural drawings does not provide sufficient clearance for the installed ductwork. ACE responded that the structural drawings must be followed. Regarding drainage, SAMCO stated that they had submitted RFI No. (4) addressing the clashes and issues within the cores at the slab of Basement 1, and that no response has been received to date. SAMCO also presented and highlighted several of the issues included in RFI No. (4) during the meeting. ACE responded that a meeting will be scheduled at the earliest opportunity between ROYA, ACE, SAMCO, and PCO to resolve the minor issues that can be addressed during the meeting. SAMCO stated that the issued MEP drawings, which are at 50% completion, can be used for construction purposes. ACE clarified that these drawings are considered 50% IFC drawings and confirmed that work can proceed based on them.				Waiting for responses to RFI No. (4) and RFI No. (6).	CLOSED ISSUE
38	MECH	MOM 3	2026-03-30					NOTED	CLOSED ISSUE
39	MECH	MOM 3	2026-03-30	SAMCO stated that no responses have been received to date regarding RFI No. 3, 4, 5, and 6				NOTED	CLOSED ISSUE

SAMCO DOC					CONSULTANT REPLY				
	DOC.No	ITEM NO.	submission DATE	DESCRIPTION	DOC.No	ITEM NO.	REPLY DATE	REPLY	NOTES
40	MECH	MOM 3	2026-03-30	ACE stated that a meeting will be held between ACE and ROYA to clarify point No. (2) in RFI No. (2), and that an official response will be provided within 48 hours.				NOTED	CLOSED ISSUE
41	ELEC	MS 1	2026-04-01	PVC PIPES, FITTING AND ACCESSORIES FOR LIGHTING Based on the issued lighting design, and due to some unclear or missing information within the drawings, we would like to submit the following proposal for your review and consideration. This proposal concerns the lighting arrangement for the staircase located in Basement 2, specifically from Level 205 m up to Level 210 m. Kindly review and provide your feedback and approval, or advise if any modifications are required. (Stair 05 Building B03)	1		2026-04-06	APPROVED	CLOSED ISSUE
42	ELEC	RFP 1	2026-04-01	SAMCO stated that there is an issue with the staircase lighting, as the package is incomplete, and that both the Single Line Diagram (SLD) and the panel schedule are required to proceed with and complete the works.	1		2026-04-01	Accept where it is logical for the lighting out but to be in the location specified in the attached drawings, the contractor shall submit shop drawing showing the route of the electrical conduits	closed issue
43	ELEC	MOM 4	2026-04-06	ROYA instructed that an RFI shall be submitted to address these clarifications and obtain the required information.				(ELEC-RFI1-REV00) has been submitted.	closed issue
44	MECH	SDW1-REV01	2026-04-08	Pump room and 2 tanks puddle flanges and sleeves			2026-04-22	approved	CLOSED ISSUE
45	MECH	SDW2-REV00	2026-04-11	Builder Work Of Slap Of Basement 01 (210 m) Regarding Staircase No. 05 of Building 03 : According to the electrical design package , panel ELP-3RD-B3 is providing two outgoing Lines : -Line (R5): Supplying staircase lighting from Ground Floor up to Second Floor. -Line (Y5): Supplying staircase lighting from Third Floor up to Sixth Floor. We would like to clarify whether Basement 1 (B1) and Basement 2 (B2) staircase lighting are connected to line (R5). If not, please confirm the panel or line supplying lighting for B1 and B2. Accordingly, we kindly request the updated Single Line Diagram (SLD) and panel diagram in case it is supplied from line (R5) reflecting the above for proper coordination and execution. This clarification is also applicable to the staircase lighting of Buildings (B01), (B02), and (B04).				WAITING FOR CONSULTANT REPLY	PENDING
46	ELEC	RFI 1	2026-04-14						PENDING
47	ELEC	RFP 2	2026-04-16	Based on the issued lighting design, and due to some unclear or missing information within the drawings, we would like to submit the following proposal for your review and consideration. This proposal concerns the lighting arrangement for the staircase located in Basement 2, specifically from Level 205 m up to Level 210 m. Kindly review and provide your feedback and approval, or advise if any modifications are required. (Stair 02 Building B01)	1		2026-04-19	The Submitted proposal is acceptable for level up to +210 but for levels higher that we must follow the response that will be given to RFI no BD-CW-SAMCO-PCO-RFI-ELEC-001	closed issue
48	ELEC	RFP 3	2026-04-16	Based on the issued lighting design, and due to some unclear or missing information within the drawings, we would like to submit the following proposal for your review and consideration. This proposal concerns the lighting arrangement for the staircase located in Basement 2, specifically from Level 205 m up to Level 210 m. Kindly review and provide your feedback and approval, or advise if any modifications are required. (Stair 07 Building B02)	1		2026-04-19	The Submitted proposal is acceptable for level up to +210 but for levels higher that we must follow the response that will be given to RFI no BD-CW-SAMCO-PCO-RFI-ELEC-001	closed issue

SAMCO DOC					CONSULTANT REPLY					
	DOC.No	ITEM NO.	Submission DATE	DESCRIPTION	DOC.No	ITEM NO.	REPLY DATE	REPLY	NOTES	
49	MECH	MOM 4	1	2026-04-06	SAMCO stated that, with regard to the water supply filling line, a shop drawing will be submitted indicating the pipe diameter as clarified in RFI No. (2). The level will also be proposed in the shop drawing to ensure achieving the required storage capacity of 260 m³. Accordingly, the levels of both the overflow puddle flange and the filling pipe will be determined. PCO responded that they will refer the submitted shop drawing to the designer for review and will provide feedback accordingly. ROYA approved that SAMCO proceeds with submitting the shop drawing, and that PCO coordinates with the designer for the necessary review and response. SAMCO inquired whether the shop drawing for the builder works at level 210 m should be submitted at this stage or will be done by specialized MEP contractor. ROYA clarified that the shop drawing should proceed as planned, noting that the previous instruction to hold was specifically related to Item No. (2) in RFI No. (2). PCO instructed that the shop drawing shall be submitted in its current status without resolving the existing issues, followed by a revised submission incorporating the proposed solutions. PCO will then refer both submissions to the designer for review and provide the corresponding feedback.				SDW1-REV01 has been submitted	CLOSED ISSUE
50	MECH	MOM 4	2	2026-04-06	SAMCO highlighted that no response has been received yet for RFI No. (3) concerning the sump pits located below Level 205 in the basement, particularly regarding the required levels and the locations of the penetrating pipes. ACE advised to wait for the response to RFI No. (3) until the next progress meeting, scheduled after one week. In the event that no response is received by then, works shall proceed, and the required openings will be executed using core cutting. SAMCO stated that the issues related to the retaining wall have been presented, referring to the response of RFI No. (5), which required the contractor to submit a coordinated shop drawing for all systems. ROYA clarified that the response to RFI No. (5) also included a page indicating that the required openings will be executed by a specialized MEP contractor, at which stage the core openings will be carried out. This page will be shared as a continuation of the response to RFI No. (5).				SDW2-REV00 has been submitted	CLOSED ISSUE
51	MECH	MOM 4	3	2026-04-06	NOTED				CLOSED ISSUE	
52	MECH	MOM 4	4	2026-04-06	NOTED				CLOSED ISSUE	
NOTE					The package we have is incomplete. Please send the full package to facilitate the upcoming workflow.					