

Ref No.: BD-CW-SAMCO-ACE-LET-STR-073

28-April-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Scope Clarification – Internal Tank Waterproofing.

Dear Sir,

With reference to our Material Submittal No. SAMCO-PCO-STR-MS-015-R00 for the Crystalline Cementitious Waterproofing for the internal water tank lining, and further to the Consultant's response stating:

"This approval shall remain on hold until the issuance of the architectural contract to align with the final finishing requirements of the water tank."

Furthermore, we would like to note that the subject matter has been discussed during previous periodic site meetings, and based on the direction issued during the periodic meeting held on 27-04-2026 in the presence of the Project Manager and the Employer, we hereby submit this letter to formally request clarification on the status of the subject works and the intended execution arrangement.

We would appreciate your prompt response in order to avoid any potential impact on the project schedule. Pending your clarification, we shall proceed in accordance with our approved scope, sequencing, and available construction drawings.

Attachment: Copy of Consultant's response to Material Submittal No. SAMCO-PCO-STR-MS-015-R00.
Kindly provide your confirmation and necessary instruction.

Yours sincerely,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction



ROYA

ACE-PM
MOHARRAM BAKHOUMPRIME
CONSULTING OFFICE

The Big

Material SUBMITTAL (MS)

Project : The Big Business District
 Owner : ROYA Developments
 Project Manager : PRIME CONSULTING OFFICE
 Supervision Consultant : ACE-PM
 Contractor : SAMCO National Construction
 TO : PRIME CONSULTING OFFICE
 CC : ACE



MS/Submittal No.	Rev.
SAMCO-PCO-STR-MS-015-R00	3
Date: 05/11/2025	
Submitted For	
Approval	1
Information	2
Action (2)	
Approved	A
Approved as Noted	B
Revise and Resubmit	C
Rejected	D

WE TRANSMIT HERewith / UNDER SEPARATE COVER, THE DRAWINGS, CALCULATION, ETC. LISTED BELOW.

ITEM NO.	DRW., SPEC. OR BOQ. REF.	QTY	DESCRIPTION	TYPE +	SUBMITTAL CODE *	ACTION CODE **
1	DATA SHEET	1	WATER SEPARATED CRYSTAL POLY INSULATION INTERNAL / AREA			
			Attach: (1) Sheet 04 (2) COPIES			

CONTRACTOR :

RECEIVED BY :

COPIES:



DATE :

DATE :

Consultant to enter ACTION CODE and REMARKS

Supervision Consultant Remarks:

This approval shall remain on hold until the issuance of the architectural contract, to align with the final finishing requirements of the water tank

17/11/2025

Supervision Consultant:

DATE :

Corrections or comments made relative to submittals during this review does not relieve the contractor from compliance with the requirements of the drawings and specifications. This check is only for review of general conformance with the design concept of the project and general compliance with the information given in the contract documents. The contractor is responsible for confirming and correlating all quantities and dimensions, selecting fabrication process and techniques of construction, coordinating his work with that of other trades, and performing his work in a safe and satisfactory manner.

Project Manager Remarks (If Required):

Project Manager:

DATE :

Received by Contractor:

DATE :

COPIES:

+ TYPE: SD Shop Drawings
 SM Sample
 GT Guarantee
 MD Manufacturer's Data
 CT Certificates
 OT Others

* SUBMITTAL CODE:
 1: Submitted for Approval
 2: Submitted for Information

** ACTION CODE:
 A: Approved
 B: Approved as Noted
 C: Revise and Resubmit
 D: Rejected

Structure	Architecture	Surveying	Electrical	Mechanical	Landscape	Infra & Roads	Other
-----------	--------------	-----------	------------	------------	-----------	---------------	-------