

Ref No.: BD-CW-SAMCO-ACE-LET-STR-079

24-May-2026

To: ACE Project Management | Moharram Bakhoum

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

**Subject: Reply to Notification of Reinforcement Steel Supply Status and Entitlement to Time Extensions
"Ref No.: BD-ACEPM-SAMCO-LET-035".**

References:

1. BD-CW-SAMCO-ACE-LET-STR-025 dated 26 November 2025
2. Contractor's MIR No. SAMCO-PCO-MIR-STR-067-R00
3. Contractor's MIR No. SAMCO-PCO-MIR-STR-068-R00
4. Contractor's MIR No. SAMCO-PCO-MIR-STR-069-R00
5. Contractor's MIR No. SAMCO-PCO-MIR-STR-070-R00
6. Contractor's MIR No. SAMCO-PCO-MIR-STR-080-R00

Dear Sir,

With reference to your letter regarding the reinforcement steel supply status and the alleged impact on the project completion time, kindly note the following:

While it is acknowledged that the second reinforcement steel batch (Ref. 1 above) has eventually been delivered, the full required quantity was not delivered on the planned date of 26 December 2025 as originally required. The supply was delivered in two separate stages, where the first portion arrived on site in mid-February 2026 (Refs. 2, 3, 4, and 5 above), while the remaining quantities were only delivered on 04 May 2026 (Ref. 6 above), i.e., more than four months after the planned delivery date.

Accordingly, the delayed supply of reinforcement steel by the Client has materially impacted the progress of the Works and caused actual delays to project activities. Nevertheless, the Contractor exerted maximum efforts to mitigate such delays to the extent possible, including the temporary provision of reinforcement steel during the delayed periods in order to maintain progress of the Works whenever feasible.

However, despite these mitigation efforts, the delay impact could not be fully avoided, as the delayed supply of reinforcement steel remains a matter beyond the Contractor's control and responsibility.

Meanwhile, the Contractor is currently proceeding with the Works at the maximum possible pace in order to recover and minimize the delay impacts as far as practicable.

Regarding the third reinforcement steel batch, kindly note that the significant delay in supplying the second batch, in addition to the Contractor's temporary provision of certain reinforcement steel quantities in order to maintain the progress of the Works, has affected the quantities and diameters required within the third batch compared to what had originally been planned.

Accordingly, the Contractor is currently reviewing and updating the details of the third reinforcement steel batch in accordance with the actual site conditions and the quantities temporarily provided during the delay period. This is being carried out pending confirmation of the status of previously requested reinforcement steel supplies. The Contractor shall provide the final details related to the third reinforcement steel batch at the earliest opportunity.

Accordingly, the Contractor reserves all contractual rights in relation to the time impact resulting from the delayed supply of Client-provided reinforcement steel. The Contractor shall submit the relevant particulars of the associated time impact separately.

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction

