



Ref No.: **BD-CW-SAMCO-ACE-LET-STR-078**

11-May-2026

To: **ACE Project Management | Moharram Bakhoun**

Attention: **Eng. Abdulaziz Mohamed (Project Manager)**

Project Name: **The Big Business District.**

Contract/Package: **Construction Works.**

Subject: **Submission of MOM – Site Meeting for Mechanical Works (First Fix) Held on Wednesday**

06/05/2026.

Dear Sirs,

Please find attached herewith the Minutes of Meeting (MOM) related to the meeting held at site on Wednesday, 06/05/2026, for your review and records.

Should you have any comments or amendments, kindly notify us accordingly.

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction



MON/6/5/2026				
S.N	Items Discussed	Action By	Due Date	Remarks
1	SAMCO raised the issue related to the crane, highlighting that the clear height between the crane hook and Basement 2 floor level was previously 1.1 m, based on the latest mechanical package for the pump room. SAMCO further clarified that a specialized crane designer was consulted to verify the actual crane dimensions. Based on the updated actual dimensions, the current clear height has increased to 1.5 m. SAMCO proposed reversing the staircase direction from its current layout in order to provide a separate dedicated crane, independent from the currently proposed crane, for lifting and lowering the pump. ROYA stated that changing the staircase design should be avoided at this stage unless the available clearance proves insufficient. Accordingly, ROYA proposed proceeding with the current design while adding a new crane fixed beneath the three existing beams inside the room. Based on this proposal, only an opening in the wall would be required without relocating the staircase. The crane extension would continue outside the pump room boundaries to allow lowering the pump externally without the need for an intermediate stair landing. In case the proposed solution does not provide sufficient clearance, the second proposal will be considered, which is fixing the new crane between the two beams to utilize the additional available clearance. However, this option will require changing the staircase design to the opposite direction from the current layout. Both proposals shall be submitted for further study and approval as soon as possible.	SAMCO/PCO		
2	SAMCO presented the latest response regarding the Builder Work shop drawing and proposed changing the handi-cap toilet drainage connection from P-Type to S-Type due to the existence of a structural column behind the toilet, which prevents access to the riser. SAMCO clarified that this modification will be reflected in the drawings only and will not be implemented on site. PCO confirmed that there is no objection to proceeding with the proposed S-Type arrangement. ROYA agreed to proceed accordingly, noting that this arrangement shall be applicable to toilets only.	SAMCO/PCO		

Ref No.: BD-CW-SAMCO-ACE-LET-STR-078

11-May-2026

To: ACE Project Management | Moharram Bakhoum

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

**Subject: Submission of MOM – Site Meeting for Mechanical Works (First Fix) Held on Wednesday
06/05/2026.**

Dear Sirs,

**Please find attached herewith the Minutes of Meeting (MOM) related to the meeting held at site on
Wednesday, 06/05/2026, for your review and records.**

Should you have any comments or amendments, kindly notify us accordingly.

Best regards,

**Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction**



MOM 6/5/2026				
S.N	Items Discussed	Action By	Due Date	Remarks
1	SAMCO raised the issue related to the crane, highlighting that the clear height between the crane hook and Basement 2 floor level was previously 1.1 m, based on the latest mechanical package for the pump room.			
	SAMCO further clarified that a specialized crane designer was consulted to verify the actual crane dimensions. Based on the updated actual dimensions, the current clear height has increased to 1.5 m.			
	SAMCO proposed reversing the staircase direction from its current layout in order to provide a separate dedicated crane, independent from the currently proposed crane, for lifting and lowering the pump.			
	ROYA stated that changing the staircase design should be avoided at this stage unless the available clearance proves insufficient. Accordingly, ROYA proposed proceeding with the current design while adding a new crane fixed beneath the three existing beams inside the room. Based on this proposal, only an opening in the wall would be required without relocating the staircase. The crane extension would continue outside the pump room boundaries to allow lowering the pump externally without the need for an intermediate stair landing. In case the proposed solution does not provide sufficient clearance, the second proposal will be considered, which is fixing the new crane between the two beams to utilize the additional available clearance. However, this option will require changing the staircase design to the opposite direction from the current layout.	SAMCO/PCO		
2	Both proposals shall be submitted for further study and approval as soon as possible.			
	SAMCO presented the latest response regarding the Builder Work shop drawing and proposed changing the handi-cap toilet drainage connection from P-Type to S-Type due to the existence of a structural column behind the toilet, which prevents access to the riser.			
	SAMCO clarified that this modification will be reflected in the drawings only and will not be implemented on site. PCO confirmed that there is no objection to proceeding with the proposed S-Type arrangement. ROYA agreed to proceed accordingly, noting that this arrangement shall be applicable to toilets only.	SAMCO/PCO		